



**WARD 3 SHORT TERM FAMILY HOUSING (STFH)
PHASE I PARKING STRUCTURE PROJECT WEEKLY UPDATE
April 27, 2018**

Parking structure supports 239 parking spaces	Supports both MPD and STFH parking needs	Supports MPD impound requirements	Community-Integrated Architectural Design
---	--	-----------------------------------	---

Project Status:

- Pre-cast installation is on-going and scheduled for completion May 2018.
- Construction of pile caps and grade beams completed April 2018.
- Construction of new concrete cast in place (CIP) retaining wall completed April 2018.

Community Advisory:

- Delivery of the pre-cast is on-going, deliveries are scheduled to occur every hour starting at 7:00 a.m. Monday through Friday.
- During pre-construction installation delivery trailers to rotate in the construction staging areas identified on Idaho Avenue per the Temporary Parking Plan (TPP) provided September 2017.
- Survey of remaining residences along Idaho Avenue to commence 1st week, May 2018.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

New Pre-Cast Delivery & installation



Installation of New Pre-cast



New Pre-cast



For your safety, only authorized personnel are allowed to access the construction sites